

COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF TOILET BLOCK AT HIGH SCHOOL IN MANJUNATHANAGARA IN WARD NO.14
2. Sanctioned Estimate No. & Dt : 2023
3. Head of Account which is Chargeable : 7500 449/12-13 old 10.2.2013
4. Work Order No. & Dt : P. 2023-2
5. Name of Contractor : EE/OD/335/12-13 old 2.3.2013
- 6a. Time stipulated for completion of work : TECHNICAL MANAGER (WEST) KRIDL
- b. Delay in execution of work : 90 days
7. Measurement recorded in : M.B. No. 1712 Page No. 171634 to 171651
8. Check measurement of the Asst. : M.B. No. 1712 Page No. 171634 to 171651
- Asst. Exe. Eng. / Exe. Eng. :
9. Name of the Office / Official : AEE (DSD)
- incharge of the work :
10. a) Asst. Engineer : D.S. Chaudhary
- b) Asst. Exe. Engineer : D.S. Chaudhary

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20. wlay	2199807-00 2191571 = 00	199807-00 191571 = 00	—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

SUB DIVISION
BRUNATH BANGALORE MAHANAGARA PALIKE

Bruhat Bangalore Mahanagara Palike,

ACCOUNTS SUPTD. (Dasaraha) Zone, Bangalore-57.

ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಖಲೆಗಳು, ಬೆಂಗಳೂರು